

ID		Task Name	Duration	Start	Finish	April 2021												May 2021												June 2021			
						1	4	7	10	13	16	19	22	25	28	1	4	7	10	13	16	19	22	25	28	31	3	6	9				
1		CLEARING	5 days	Mon 4/5/21	Fri 4/9/21																												
2		TRAFFIC CONTROL	155 days	Mon 4/26/21	Fri 11/26/21																												
3		SWPP	154 days	Tue 4/27/21	Fri 11/26/21																												
4		REMOVALS NORTH CIRCLE DR	3 days	Wed 4/28/21	Fri 4/30/21																												
5		INTERIM BASIN	2 days	Wed 4/28/21	Thu 4/29/21																												
6		NEW VALVES 2ND AND 3RD ST	2 days	Thu 4/29/21	Fri 4/30/21																												
7		UTILITIES NORTH CIRCLE DR	30 days	Mon 5/3/21	Fri 6/11/21																												
8		GRADING NORTH CIRCLE DR	30 days	Mon 5/24/21	Fri 7/2/21																												
9		CURB AND GUTTER/DRIVEWAYS	5 days	Mon 6/21/21	Fri 6/25/21																												
10		PAVING	2 days	Tue 6/29/21	Wed 6/30/21																												
11		REMOVALS WEST CIRCLE DR	2 days	Thu 6/10/21	Fri 6/11/21																												
12		UTILITIES WEST CIRCLE DR	30 days	Mon 6/14/21	Fri 7/23/21																												
13		GRADING WEST CIRCLE DR	25 days	Mon 7/12/21	Fri 8/13/21																												
14		CURB AND GUTTER/DRIVEWAYS	5 days	Mon 8/2/21	Fri 8/6/21																												
15		PAVING	2 days	Tue 8/10/21	Wed 8/11/21																												
16		REMOVALS HICKORY/ROGERS	2 days	Thu 7/22/21	Fri 7/23/21																												
17		UTILITIES HICKORY/ROGERS	20 days	Mon 7/26/21	Fri 8/20/21																												
18		GRADING HICKORY/ROGERS	25 days	Mon 8/16/21	Fri 9/17/21																												
19		CURB AND GUTTER/DRIVEWAYS	6 days	Tue 9/7/21	Tue 9/14/21																												
20		PAVING	2 days	Tue 9/21/21	Wed 9/22/21																												
21		REMOVALS HILLCREST/INNER	2 days	Thu 9/2/21	Fri 9/3/21																												
22		UTILITIES HILLCREST/INNER	35 days	Mon 9/6/21	Fri 10/22/21																												
23		GRADING HILLCREST/INNER	30 days	Mon 9/27/21	Fri 11/5/21																												
24		CURB AND GUTTER/DRIVEWAYS	5 days	Mon 10/25/21	Fri 10/29/21																												
25		PAVING	2 days	Tue 11/2/21	Wed 11/3/21																												
26		EAST CIRCLE DR UTILITIES, GRADING, CURB AND GUTTER/DRIVEWAYS	50 days	Mon 4/4/22	Sat 6/11/22																												

Project: MONTGOMERY SCHEDULE
Date: Tue 4/6/21

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline



