

## 2021 Street and Utility Improvement Project Montgomery, Minnesota

# Project Update



MONTC 154706

### Project Contacts

#### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**Doug Maeder, RPR**  
**Cell: 320.552.0938**

[dmaeder@sehinc.com](mailto:dmaeder@sehinc.com)

Chris Cavett, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8381  
Cell: 507.327.3812  
[ccavett@sehinc.com](mailto:ccavett@sehinc.com)

#### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.333.1155

#### City of Montgomery

210 Ash Avenue SW  
Montgomery, MN 56069  
507.364.8888

Brian Heck  
City Administrator

Shane Oksanen  
Public Utilities Supervisor  
Interim Public Works Supervisor

June 18, 2021 | Project Update No. 10

This Update is being provided to inform you of construction activity on the above-referenced project.

#### If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com) AND / OR

**Receive Notices by Text Message** and links to updates posted on the project webpage by texting **MONTY2021** to the number **833.709.1208**.

#### Work this week of June 14<sup>th</sup>:

Contractor utility crew has completed services, storm sewer, and drainage structures from West Circle Drive to East Circle Drive. Crew also installed temporary water lines to those properties on West Circle Drive that will be affected by water main construction next week.

The road grading crew finished the temporary pond\* excavation and pipe outlet. (\*A larger permanent pond will be constructed later this fall.) They worked on the intersection of North Circle Drive and West Circle Drive with street subcut and placing fabric, drain tile, and sand in preparation for gravel base. They removed driveways on Phase 2 (West Circle Drive) from North Circle Drive to first curve south of Inner Drive. Storm sewer was completed on Phase 1.

On Friday, Phase 2 (West Circle Drive) was officially started with the reclamation (pulverizing) of the existing pavement and aggregate prior to utility construction.

#### Week of June 21<sup>st</sup>:

Beginning Monday, the contractor will need to access the homes on West Circle Drive to switch the water service over to the temporary system. Once that is complete, work will begin at North Circle Drive to install new utilities up to Inner Drive.

On Wednesday, water shutdowns will occur to "cut and cap" the existing main at Inner Drive and West Circle Drive to separate them from the work on West Circle Drive. The water shutoff will affect homes on Inner Drive and Hillcrest Drive. Notices will be handed out to those affected.

Road crew will be removing curb and gutter on West Circle Drive and will finish subcutting the street on North Circle Drive, place fabric, drain tile, sand, and gravel, all in preparation for curb, new driveway aprons, and pavement.

#### Week of June 28<sup>th</sup>:

Finish grading and place curb and new driveway aprons on North Circle Drive. Utility crew will be installing water services followed by storm sewer on West Circle Drive.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Cavett.

**Doug Maeder, Resident Project Representative**  
**320.552.0938**