2021 Street and Utility Improvement Project Montgomery, Minnesota

Project Update



MONTC 154706

Project Contacts

SEH (Engineer)

11 Civic Center Plaza Suite 200 Mankato, MN 56001

Doug Maeder, RPR Cell: 320.552.0938

dmaeder@sehinc.com

Chris Cavett, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8381
Cell: 507.327.3812
ccavett@sehinc.com

Contractor

BCM Construction, Inc. 15760 Acorn Trail Faribault, MN 55021 Office: 507.333.1155

City of Montgomery

210 Ash Avenue SW Montgomery, MN 56069 507.364.8888

> Brian Heck City Administrator

Nick Filipek Public Works Supervisor

Shane Oksanen Public Utilities Supervisor

July 8, 2021 | Project Update No. 13

This Update is being provided to inform you of construction activity on the above-referenced project.

If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com AND / OR

Receive Notices by Text Message and links to updates posted on the City's project webpage by texting MONTY2021 to the number 833.709.1208.

Work this week of July 5th:

Phase 1 (North Circle Drive from West Circle Drive to East Circle Drive): The first lift of pavement is finished. NOTE: Final lift of pavement will not be placed until 2022. The grading crew has begun grading boulevards in preparation for turf establishment work.

Phase 2B (West Circle Drive from North Circle Drive to Inner Drive): Utility crew has completed all but one water service. Crew has begun storm sewer

Week of July 12th:

Phase 1 (North Circle Drive from West Circle Drive to East Circle Drive): Grading crew will final grade boulevards in preparation for turf establishment work.

Phase 2A (West Circle Drive from North Circle Drive to Inner Drive): Utility crew will finish storm sewer to Inner Drive and by mid-week the grading crew expects to begin the subcut of the street and placing fabric, drain tile, and sand in preparation for gravel base.

On Wednesday, July 14th, a water shutdown is scheduled to occur to "cut and cap" the existing main at Hickory Avenue and West Circle Drive to separate the work on West Circle Drive. The water shutoff will affect homes on North, West, and East Circle Drive, Inner Drive, and Hillcrest Drive. Notices will be handed out to those affected.

Phase 2B (West Circle Drive from Inner Drive to Hickory Avenue): Midweek begin removing reclaimed asphalt, curb and gutter. Utility crew will then begin water main, followed by water services.

Week of July 19th:

Phase 2A (West Circle from North Circle Drive to Inner Drive): The grading crew is expecting to finish subcutting the street to place fabric, drain tile, sand, and gravel.

Phase 2B (West Circle Drive from Inner Drive to Hickory Avenue): Contractor plans to finish removing curb and gutter and driveway aprons. Utility crew anticipates finishing mainline water main and water services and will follow up with storm sewer. Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Cavett.

Doug Maeder, Resident Project Representative 320.552.0938

Cool Pics - Paving of North Circle Drive 7/8/2021:



