## 2021 Street and Utility Improvement Project Montgomery, Minnesota

# Project Update



MONTC 154706

#### **Project Contacts**

#### SEH (Engineer)

11 Civic Center Plaza Suite 200 Mankato, MN 56001

### Doug Maeder, RPR Cell: 320.552.0938

dmaeder@sehinc.com

Chris Cavett, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8381
Cell: 507.327.3812

#### Contractor

BCM Construction, Inc. 15760 Acorn Trail Faribault, MN 55021 Office: 507.333.1155

ccavett@sehinc.com

#### **City of Montgomery**

210 Ash Avenue SW Montgomery, MN 56069 507.364.8888

> Brian Heck City Administrator

Nick Filipek Public Works Supervisor

Shane Oksanen Public Utilities Supervisor

July 16, 2021 | Project Update No. 14

This Update is being provided to inform you of construction activity on the above-referenced project.

#### If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at <a href="mailto:ibrinkman@sehinc.com">ibrinkman@sehinc.com</a> AND / OR

Receive Notices by Text Message and links to updates posted on the City's project webpage by texting MONTY2021 to the number 833.709.1208.

#### Work this week of July 12th:

Phase 2A (West Circle Drive from North Circle Drive to Inner Drive): Utility crew finished storm sewer to Inner Drive and began subcutting the street to place fabric, drain tile, and sand in preparation for Class 5 gravel.

Phase 2B (West Circle Drive from Inner Drive to Hickory Avenue): Grading crew finished removing curb, driveway aprons, and reclaimed asphalt. Utility crew began water main and water services.

#### Week of July 19th:

Phase 2A (West Circle Drive from North Circle Drive to Inner Drive): The grading crew is expecting to finish subcutting the street to place fabric, drain tile, sand, and Class 5 gravel.

Phase 2B (West Circle Drive from Inner Drive to Hickory Avenue): Utility crew anticipates finishing mainline water main, followed by services, then will be working on storm sewer.

#### Week of July 26th:

Phase 1 (North Circle Drive from West Circle Drive to East Circle Drive): Grading crew will be working on final grading in the boulevards in preparation for turf establishment work.

Phase 2A (West Circle Drive from North Circle Drive to Inner Drive): The grading crew will finish and tolerance Class 5 gravel in preparation for curb and gutter.

Phase 2B (West Circle Drive from Inner Drive to Hickory Avenue): Utility crew plans to finish water main services and storm sewer.

#### **Revision to Project Phasing:**

Contractor is proposing some small revision to the phasing and areas to be worked next in order to better maintain access and mobility for the contractor as well as the neighborhood. (See attached map). It is still the contractor's intent to substantially complete all phases this season with final paving and punch list work to be completed next spring.

#### **Current Phases:**

Phase 1: Utility work and paving done

Phase 2A: Utility work done. Road work to begin

Phase 2B: Utility work to be completed around July 30.

#### The Next Phases on the current phasing plan are:

Phase 3A: Inner Drive from West Circle Drive to Hillcrest Drive Work expected to begin 7/28

Hill Crest Drive from North Circle Drive to Inner Drive

Phase 3B: East Circle Drive from North Circle Drive to Inner Drive

Phase 3: Rogers Drive overlay to be paved with areas 3A & 3B

Phase 4: East Circle Drive from Inner Drive to Hickory Avenue

Phase 5: Hickory Avenue from East Circle Drive to 5<sup>th</sup> Street

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Cavett.

Doug Maeder, Resident Project Representative 320.552.0938

