

2021 Street and Utility Improvement Project  
Montgomery, Minnesota

# Project Update



MONTC 154706

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**Doug Maeder, RPR**  
**Cell: 320.552.0938**

[dmaeder@sehinc.com](mailto:dmaeder@sehinc.com)

Chris Cavett, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8381  
Cell: 507.327.3812  
[ccavett@sehinc.com](mailto:ccavett@sehinc.com)

### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.333.1155

### City of Montgomery

210 Ash Avenue SW  
Montgomery, MN 56069  
507.364.8888

Brian Heck  
City Administrator

Chris Roemhildt  
Public Works Supervisor

Shane Oksanen  
Public Utilities Supervisor

May 6, 2021 | Project Update No. 4

This letter is being sent to inform you of construction activity on the above-referenced project.

### If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com) AND / OR

**Receive Notices by Text Message** and links to updates posted on the project webpage by texting **MONTY2021** to the number **833.709.1208**.

### Work this week of May 3rd:

This week, the contractor worked on isolating the water main so they can begin installing water main on North Circle Drive later this week.

### Week of May 10th:

BCM's utility crew will continue to work on installing the water main and then switch over to install the sanitary sewer mains. They will be beginning at the cul-de-sac and working their way up the hill towards Hillcrest Drive.

Husky Construction (tree subcontractor) will plan on being onsite mid-week to complete the remaining tree removals, so please be aware of their activity.

### Week of May 17th:

It is expected that the contractor will continue with utility work along the 2 blocks of North Circle Drive between the cul-de-sac and Hillcrest Drive for the next 2 weeks before work progresses further east. Connection of water and sewer services and installation of storm sewer will take place in this time period. After utility work is completed, the road crews will follow up behind with grading of the streets.

As a reminder, please note that anything within the public right-of-way (typically 30 feet from road centerline) could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact me so that we are made aware of them. **Any damage to those systems because of failure to locate and mark them will be the property owner's responsibility.**

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Cavett.

**Doug Maeder, Resident Project Representative**  
**320.552.0938**