

2021 Street and Utility Improvement Project Montgomery, Minnesota

Project Update



MONTC 154706

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

Doug Maeder, RPR
Cell: 320.552.0938

dmaeder@sehinc.com

Doug Scott, PE (Lic. MN)
Project Manager
507.237.8384

dscott@sehinc.com

Contractor

BCM Construction, Inc.
15760 Acorn Trail
Faribault, MN 55021
Office: 507.333.1155

City of Montgomery

210 Ash Avenue SW
Montgomery, MN 56069
507.364.8888

Brian Heck
City Administrator

Nick Filipek
Public Works Supervisor

Shane Oksanen
Public Utilities Supervisor

May 20, 2022 | Project Update No. 34

This letter and is being provided to inform you of construction activity on the above-referenced project.

The work remaining this season consists of:

- Utility work and street reconstruction on the last 1 1/2 blocks of Hickory Avenue between East Circle Drive and 4th Street.
- The mill and overlay on Rogers Drive and the east block of Hickory Avenue between 4th Street and 5th Street.
- Final wear course paving on all of the streets.
- Final warranty review of last years' work done to address anything that needs to be done before project closeout.

NOTE: The areas that were substantially completed last fall still are still waiting on final turf establishment and final wear paving:

Comment on Turf Establishment: None of the turf areas from 2021 have been fully accepted. Also note that all the areas that were substantially completed last fall were dormant seeded. Please be patient as seed germination will not occur until soil temperatures have warmed up. Once germination occurs, please avoid tracking or walking in the seeded area. While the contractor will be monitoring germination and growth and will be doing some over-seeding, you are certainly welcome to supplement the seeded areas with your own grass seed. **Any assistance you can provide will only help ensure an established lawn sooner.** Please refer to the information sheet "Caring for your newly seeded area", distributed last fall and available with the online update on the City's project webpage.

Work this Week of May 16th:

Utility crew has finished underground utility work on the Hickory Avenue, and majority of Rogers Drive with the exception of a small section of storm sewer remaining. The grading crew has begun street excavation on Hickory Avenue.

Work planned Week of May 23rd:

The utility crew anticipates finishing all utility work on Rogers Drive and beginning storm sewer replacement on the west side of Northside Park. The grading crew plans to finish street excavation, placing fabric, drain tile, sand, and gravel followed by placing curb and gutter on Hickory Avenue.

Work planned Week of May 30th:

The utility crew anticipates finishing storm sewer replacement on the west side of Northside Park. Grading crew will final grade street, curb placement, follow by concrete driveway aprons

Schedules: Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

Note: To stay informed, please sign up for updates via e-mail or text messages:

E-mail name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com **AND / OR**
Receive Notices by Text Message and links to updates posted on the City's project webpage by texting
MONTY2021 to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or Project Manager Doug Scott.

Doug Maeder, Resident Project Representative
320.552.0938