2021 Street and Utility Improvement Project Montgomery, Minnesota

Project Update



MONTC 154706

Project Contacts

SEH (Engineer)

11 Civic Center Plaza Suite 200 Mankato, MN 56001

Doug Maeder, RPR Cell: 320.552.0938

dmaeder@sehinc.com

Doug Scott, PE (Lic. MN) Project Manager 507.237.8384 <u>dscott@sehinc.com</u>

Contractor

BCM Construction, Inc. 15760 Acorn Trail Faribault, MN 55021 Office: 507.333.1155

City of Montgomery

210 Ash Avenue SW Montgomery, MN 56069 507,364,8888

> Brian Heck City Administrator

Nick Filipek Public Works Supervisor

Shane Oksanen Public Utilities Supervisor June 10, 2022 | Project Update No. 37

This letter and is being provided to inform you of construction activity on the above-referenced project.

The work still remaining this season:

- Base paving on Hickory Avenue
- The mill and overlay on Rogers Drive and the east block of Hickory Avenue between 4th Street and 5th Street.
- Final wear course paving on all of the streets.
- Final warranty review of last year's work done to address anything that needs to be done before project closeout.

NOTE: The areas that were substantially completed last fall still are still waiting on final turf establishment and final wear paving:

Comment on Turf Establishment: None of the turf areas from 2021 have been fully accepted. Also note that all the areas that were substantially completed last fall were dormant seeded. By now the seed placed last fall should have germinated. The latest review of the last areas to be seeded is not quite what we would have expected. Growth is thin. The contractor and subcontractor are scheduled to review and determine a strategy for these areas. The strategy may include some weed control in some areas, as well as overseeding or reseeding if necessary. While the contractor is responsible for turf establishment, you are certainly welcome to supplement the seeded or thin areas with your own grass seed and water. **Any assistance you can provide will only help ensure an established lawn sooner.** Please refer to the information sheet "Caring for your newly seeded area", distributed last fall and available with the online update on the City's project webpage.

Work this Week of June 6th:

Contractor placed all concrete curb, driveway aprons, sidewalk along Hickory Avenue, Rogers Drive, and Trail from East Circle Drive toward Northside Park. Has also begun final grading street in preparation for base paving.

Work planned Week of June 13th:

Base paving is scheduled for early next week*, followed by final grading boulevards, sidewalk, and trail areas to prepare for seeding. ***Note**: Final wear paving on all streets and the mill and overlay on Rogers Drive are scheduled to be completed in August after the recent roadway and utility work has had time to sit for a few months.

Contractor anticipates to substantially complete all Phases of work the week of June 13th with punch list items, final turf establishment acceptance, and final wear paving left to be done.

Schedules: Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

Concrete: Please remember, concrete that has just been poured needs time to cure. Even though it may look passable, even walking on it may damage the surface. Once the concrete has been poured, a curing compound is placed on the surface to help cure it evenly. This white compound may look like the concrete is dry, but again it is still wet. It takes 7 to 10 days for the concrete to be able to walk on and not do any harm. Please refrain from walking on it or driving bikes on it because it will damage the concrete.

Final wear paving and overlay of Rogers Drive is scheduled for early-August, allowing the most recent underground work to sit for a few months and allow all areas to be paved at one time. Stay tuned for when the work will be scheduled.

Note: To stay informed, please sign up for updates via e-mail or text messages:

E-mail name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com AND / OR

Receive Notices by Text Message and links to updates posted on the City's project webpage by texting **MONTY2021** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or Project Manager Doug Scott.

Doug Maeder, Resident Project Representative 320.552.0938