

## 2021 Street and Utility Improvement Project Montgomery, Minnesota

# Project Update



MONTC 154706

### Project Contacts

#### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**Doug Maeder, RPR**  
**Cell: 320.552.0938**

[dmaeder@sehinc.com](mailto:dmaeder@sehinc.com)

Chris Cavett, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8381  
Cell: 507.327.3812  
[ccavett@sehinc.com](mailto:ccavett@sehinc.com)

#### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.333.1155

#### City of Montgomery

210 Ash Avenue SW  
Montgomery, MN 56069  
507.364.8888

Brian Heck  
City Administrator

Shane Oksanen  
Public Utilities Supervisor  
Interim Public Works Supervisor

June 11, 2021 | Project Update No. 9

This Update is being provided to inform you of construction activity on the above-referenced project.

#### If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com) **AND / OR**

**Receive Notices by Text Message** and links to updates posted on the project webpage by texting **MONTY2021** to the number **833.709.1208**.

#### Work this week of June 7th:

Contractor has completed the storm sewer from the golf course to the street and installing drainage structures at the intersection of West Circle Drive. What remains for utility work are water and sanitary sewer services, and storm sewer east of West Circle Drive.

#### Week of June 14th:

Beginning on Monday, the main utility crew will begin installing sanitary sewer and water services on North Circle Drive where the mainline work was recently completed. Utility services should be complete or nearly complete by the end of the week. The contractor will be looking at installing the temporary water lines to the homes in the Phase 2 area.

The road grading crew will be in to begin pond excavation and then beginning to reclaim and remove curb and driveways on Phase 2 (West Circle Drive) from North Circle Drive to first curve south of Inner Drive. They will then be following up behind the utility crews with subcutting the roadbed, placing fabric, sand, and gravel to start getting the area ready for curb placement in the near future.

#### Week of June 21st:

Utility work (storm sewer and services) on North Circle Drive should be completed with the focus on finishing roadway to East Circle Drive and preparing the street for curb and new driveway aprons.

Temporary water lines (blue plastic pipes) will be charged, disinfected, tested, and connected to the homes in Phase 2 that would otherwise lose water service when the water main work is to begin.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Cavett.

**Doug Maeder, Resident Project Representative**  
**320.552.0938**