

2021 Street and Utility Improvement Project Montgomery, Minnesota

Project Update



MONTC 154706

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

Doug Maeder, RPR Cell: 320.552.0938

dmaeder@sehinc.com

Chris Cavett, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8381
Cell: 507.327.3812
ccavett@sehinc.com

Contractor

BCM Construction, Inc.
15760 Acorn Trail
Faribault, MN 55021
Office: 507.333.1155

City of Montgomery

210 Ash Avenue SW
Montgomery, MN 56069
507.364.8888

Brian Heck
City Administrator

Chris Roemhildt
Public Works Supervisor

Shane Oksanen
Public Utilities Supervisor

May 21, 2021 | Project Update No. 6

This Update is being provided to inform you of construction activity on the above-referenced project.

If you have neighbors not receiving updates, please remind them:

E-mail name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com AND / OR

Receive Notices by Text Message and links to updates posted on the project webpage by texting **MONTY2021** to the number **833.709.1208**.

Work this week of May 17th:

BCM's utility crew was working to complete the water services in the North Circle Cul-de-sac and complete the utility junctions in the intersection with W. Circle Dr.. Their goal has been to get out of the intersections and start restoring the cul-de-sac. Rain this week has of course effected progress on Thursday & Friday. The west end of the project is the most challenging as it is where all the water flows to. For those on North Circle Drive and especially that west end, we thank you for your patience. The proposed project is to remedy those issues, but the contract needs to get to get the facilities installed before things can start to get better.

Week of May 24th:

If conditions allow, the contractor intends to get into the cul-de-sac and begin subcutting the street and building the street section with fabric, sand, drain tile and gravel. This work is the final steps in preparing for curb at a later date.

Utility work will continue with the installation of sanitary sewer main and services heading up the hill. And away from the West Circle Dr. intersection. Once the mainline sanitary and water are partway up the hill and out of the way for storm sewer work, it is possible that later in the week, the contractor might switch to installing the storm sewer from North Circle Drive to the Golf Course in order to begin managing some of the storm water effecting the cul-de-sac.

Week of June 1st:

Monday 5/31 is a Holiday, and the contractor will not be working in observance of Memorial Day.

During the week the Utility crew will continue working on North Circle Drive either on mainline Sanitary Sewer, Watermain, Services and/or Storm Sewer and working their way east.

If you have any questions or concerns, either now or as the project progresses, feel free to contact me or City Engineer/Project Manager Chris Cavett. I look forward to meeting you on the project.

Doug Maeder, Resident Project Representative
320.552.0938